

WELD INSPECTION REPORT — WIR-2026-0418

Visual & NDT Examination Log — per EN ISO 5817 Level B / AWS D1.1

Project	Pipe Rack Module B-12	Client	NorthSteel Fabrication
Location	Bay 4, Workshop	Inspector	D. Weld, CSWIP 3.1
Date	14 Apr 2026	Standard	EN ISO 5817 Level B



Joint No.	WPS No.	Welder ID	Process	Material	Thk (mm)	Position	NDT	Defect	Result
J-101	WPS-014	W-207	GTAW	316L	6.0	2G	VT+PT	None	ACC
J-102	WPS-014	W-207	GTAW	316L	6.0	6G	RT	Porosity	REJ
J-103	WPS-022	W-115	SMAW	S355	12.0	3G	VT+MT	None	ACC
J-104	WPS-022	W-115	SMAW	S355	12.0	4G	UT	Undercut	REJ
J-105	WPS-031	W-340	FCAW	S275	10.0	1G	VT	None	ACC
J-106	WPS-031	W-340	FCAW	S275	10.0	2F	VT+MT	None	ACC
J-107	WPS-014	W-207	GTAW	316L	4.0	5G	RT	Lack of fusion	REJ
J-108	WPS-045	W-118	GMAW	S355	8.0	2G	VT+PT	None	ACC
J-109	WPS-045	W-118	GMAW	S355	8.0	3G	UT	None	ACC
J-110	WPS-022	W-115	SMAW	S355	12.0	4G	VT	Spatter	ACC
J-111	WPS-031	W-340	FCAW	S275	10.0	1G	RT	Slag incl.	REJ
J-112	WPS-014	W-207	GTAW	316L	6.0	6G	VT+PT	None	ACC

Total joints: 12 - Accepted: 8 - Rejected: 4 - Repair rate: 33%